

**Carnegie Roof Update: as at 7<sup>th</sup> February 2018**

**1<sup>st</sup> Elevation (LHS)**



The major works to this elevation was completed 2nd February. The contractor has been asked to trim the felt before he leaves site as they are currently weak spots for further water ingress.

**2<sup>nd</sup> Elevation (RHS)**



As stated in previous updates...

*"The rafters on this elevation are soaked need time to dry. The primer and waterproof kemperol may not bond to the surface if they are applied to the timbers in its current state."*

The contractor is now using Acrypol + as a water proof membrane. This can be applied in damp conditions and help meet the tight programme. This is scheduled for completion by **Friday 9<sup>th</sup> February**.

New roof slates will be used to replace the damaged ones.